

August 20, 2024

Attention: Residents of Thom Street

Subject: Construction Update- Scott Trudeau Construction

The Municipality has received an updated work schedule from Scott Trudeau Construction for Thom Street. Below is the tentative schedule for the coming weeks:

- The installation of sanitary, storm and water mains will continue throughout August and tentatively will be completed by the week of September 9th
- The gravel roadway is being placed as each section of water and sewer mains have been installed.
- Sanitary, Storm and Water services will be installed from the main to each resident's property line as construction progresses past each residence.
- Concrete curb installation is tentatively scheduled for the week of September 9th

Residents are responsible for covering the cost of the replacement of their water and sewer services from their property line to their homes. The municipality encourages residents to reach out to Scott Trudeau Construction or to a plumber/contractor of their choice for a quotation to complete these works. If residents chose to have their private services replaced, a building permit will be required. For building permit information please call 613-267-3311 ext.2222

We appreciate your patience and understanding on this construction project to date. Residents can follow the new public engagement platform at engage.perth.ca and continue to contact Noah Greer-Manager of Construction & Development Services for further updates and questions as they arrive at:

- (613) 267 3311 ex 2273
- by email engtech@perth.ca

Sincerely,



Grant Machan, C.E.T.
Director of Environmental Services
80 Gore Street East
Perth, Ontario K7H 1H9
Phone: 613-267-3311 ext. 2233
Email: gmachan@perth.ca